

Form A2-4: Site Compliance and Commissioning test requirements for Type A Power Generating Modules

This form should be completed if site compliance tests are being undertaken for some or all of the **Interface Protection** where it is **Not Type Tested** and for other compliance tests that have been identified in Form 2-1, Form 2-2 or Form 2-3 as being undertaken on site.

Product Details:

Model	MainsPro Mains Decoupling Relay. Compliant with engineering Recommendation G99 Issue 1 Amendment 5 November 2019.
Part Number	MainsPro - G99
Software Version	1.6.1
Date	5 February 2020
G99 Version	G99/1.5

Manufactures details:

Name	ComAp a.s.
Address	U Uranie 1612/14a Prague 7 170 00 Czech Republic
Responsible Engineer	Ing. Vladimir Zubak Ing. Michal Rybka

Requirement	Compliance by provision of Manufacturers Information or type test reports. Reference number should be detailed, and Manufacturers Information attached.	Compliance by commissioning tests Tick if true and complete relevant sections of form below
Over and under voltage protection LV –calibration test	Type Test as Detailed Below	
Over and under voltage protection LV –stability test	Type Test as Detailed Below	
Over and under voltage protection HV –calibration test	Type Test as Detailed Below	

Engineering Recommendation G99 Form A2-4

Type A Power Generating Modules
Issue 1 Amendment 5 2019

Over and under voltage protection HV – stability test	Type Test as Detailed Below	
Over and Under Frequency protection – calibration test	Type Test as Detailed Below	
Over and Under Frequency protection - stability test	Type Test as Detailed Below	
Loss of mains protection – calibration test	Type Test as Detailed Below	
Loss of mains protection – stability test	Type Test as Detailed Below	
Wiring functional tests: If required by para 15.2.1	Not Applicable to this protection relay Type Test	

Over and Under Voltage Protection Tests LV

Where the **Connection Point** is at **LV** the **Generator** shall demonstrate compliance with this EREC 1 Amendment 5 of the G99 in respect of Over and Under Voltage Protection by provision of **Manufacturers Information, Type Test** reports or by undertaking the following tests on site.

Calibration and Accuracy Tests

Phase	Setting	Time Delay	Pickup Voltage				Relay Operating Time - step from 230 V to test value				
Stage 1 Over Voltage			Lower Limit	Measured Value	Upper Limit	Result	Test Value	Lower Limit	Measured Value	Upper Limit	Result
L1 - N	262.2 V 230 V system	1.0 s	258.75	260.81	265.65	Pass	266.2	1.0 s	1.002	1.1 s	Pass
L2 - N				260.81		Pass			1.012		Pass
L3 - N				260.81		Pass			1.010		Pass
Stage 2 Over Voltage			Lower Limit	Measured Value	Upper Limit	Result	Test Value	Lower Limit	Measured Value	Upper Limit	Result
L1 - N	273.7 V 230 V system	0.5s	270.25	273.48	277.15	Pass	277.7	0.5 s	0.504	0.6 s	Pass
L2 - N				273.48		Pass			0.513		Pass
L3 - N				274.15		Pass			0.508		Pass

Engineering Recommendation G99 Form A2-4

Type A Power Generating Modules
Issue 1 Amendment 5 2019

Under Voltage			Lower Limit	Measured Value	Upper Limit		Test Value	Lower Limit	Measured Value	Upper Limit	Result
L1 - N	184.0 V 230 V system	2.5 s	180.55	183.08	187.45	Pass	180	2.5 s	2.508	2.6 s	Pass
L2 - N				183.62		Pass			2.503		Pass
L3 - N				183.08		Pass			2.504		Pass

Over and Under Voltage Protection Tests LV

Stability Tests

Test Description	Setting	Time Delay	Test Condition (3-Phase Value)	Test Voltage all phases ph-n	Test Duration	Confirm No Trip	Result
Inside Normal band	-----	-----	< OV Stage 1	258.2 V	5.00 s	No Trip	Pass
Stage 1 Over Voltage	262.2 V	1.0 s	> OV Stage 1	269.7 V	0.95 s	No Trip	Pass
Stage 2 Over Voltage	273.7 V	0.5 s	> OV Stage 2	277.7 V	0.45 s	No Trip	Pass
Inside Normal band	-----	-----	> UV	188 V	5.00 s	No Trip	Pass
Under Voltage	184.0 V	2.5 s	< UV	180 V	2.45 s	No Trip	Pass

Overvoltage test - Voltage shall be stepped from 258 V to the test voltage and held for the test duration and then stepped back to 258 V.

Undervoltage test – Voltage shall be stepped from 188 V to the test voltage and held for the test duration and then stepped back to 188 V

Additional Comments / Observations:

Over and Under Voltage Protection Tests HV

Where the **Connection Point** is at **HV** the **Generator** shall demonstrate compliance with the EREC 1 Amendment 5 of the G99 in respect of Over and Under Voltage Protection by provision of **Manufacturers Information, Type Test** reports or by undertaking the following tests on site.

Over and Under Voltage Protection HV

Tests referenced to 110 V ph-ph VT output

Engineering Recommendation G99 Form A2-4

Type A Power Generating Modules
Issue 1 Amendment 5 2019

Calibration and Accuracy Tests.											
Phase	Setting	Time Delay	Pickup Voltage				Relay Operating Time measured value ± 2 V				
Stage 1 Over Voltage			Lower Limit	Measured Value	Upper Limit	Result	Test Value	Lower Limit	Measured Value	Upper Limit	Result
L1 - L2	121 V 110 V VT secondary	1.0 s	119.35	121.49	122.65	Pass	Measured value plus 2 V	1.0 s	1.060	1.1 s	Pass
L2 - L3				121.49		Pass			1.060		Pass
L3 - L1				121.59		Pass			1.060		Pass
Stage 2 Over Voltage			Lower Limit	Measured Value	Upper Limit	Result	Test Value	Lower Limit	Measured Value	Upper Limit	Result
L1 - L2	124.3 V 110 V VT secondary	0.5 s	122.65	124.82	125.95	Pass	Measured value plus 2 V	0.5 s	0.506	0.6 s	Pass
L2 - L3				124.82		Pass			0.511		Pass
L3 - L1				124.82		Pass			0.501		Pass
Under Voltage			Lower Limit	Measured Value	Upper Limit		Test Value	Lower Limit	Measured Value	Upper Limit	Result
L1 - L2	88.0 V 110 V VT secondary	2.5s	86.35	86.46	89.65	Pass	Measured value minus 2 V	2.5 s	2.510	2.6 s	Pass
L2 - L3				86.46		Pass			2.511		Pass
L3 - L1				86.46		Pass			2.510		Pass
Over and Under Voltage Protection Tests HV referenced to 110 V ph-ph VT output.											
Stability Tests.											
Test Description		Setting	Time Delay	Test Condition (3-Phase Value)		Test Voltage All phase s ph-ph		Test Duration	Confirm No Trip	Result	
Inside Normal band		-----	-----	< OV Stage 1		119 V		5.00 s	No Trip	Pass	
Stage 1 Over Voltage		121 V	1.0 s	> OV Stage 1		122.3 V		0.95 s	No Trip	Pass	
Stage 2 Over Voltage		124.3 V	0.5 s	> OV Stage 2		126.3 V		0.45 s	No Trip	Pass	

Engineering Recommendation G99 Form A2-4

Type A Power Generating Modules
Issue 1 Amendment 5 2019

Inside Normal band	-----	-----	> UV	90 V	5.00 s	No Trip	Pass			
Under Voltage	88 V	2.5 s	< UV	86 V	2.45 s	No Trip	Pass			
Additional Comments / Observations:										
Over and Under Frequency Protection. The Generator shall demonstrate compliance with the EREC 1 Amendment 5 of the G99 in respect of Over and Under Frequency Protection by provision of Manufacturers Information, Type Test or by undertaking the following tests on site.										
Calibration and Accuracy Tests.										
Setting	Time Delay	Pickup Frequency				Relay Operating Time				
Over Frequency		Lower Limit	Measured Value	Upper Limit	Result	Freq step	Lower Limit	Measured Value	Upper Limit	Result
52 Hz	0.5 s	51.90	52.06	52.10	Pass/Fail	51.7-52.3 Hz	0.50 s	0.50	0.60 s	Pass
Stage 1 Under Frequency		Lower Limit	Measured Value	Upper Limit	Result	Freq step	Lower Limit	Measured Value	Upper Limit	Result
47.5 Hz	20	47.40	47.46	47.60	Pass/Fail	47.8-47.2 Hz	20.0 s	20.00	20.2 s	Pass
Stage 2 Under Frequency		Lower Limit	Measured Value	Upper Limit	Result	Freq step	Lower Limit	Measured Value	Upper Limit	Result
47 Hz	0.5 s	46.90	46.96	47.1	Pass/Fail	47.3-46.7 Hz	0.50 s	0.506	0.60 s	Pass
Stability Tests.										
Test Description	Setting	Time Delay	Test Condition		Test Frequency	Test Duration	Confirm No Trip	Result		
Inside Normal band	-----	-----	< OF		51.3 Hz	120 s	No Trip	Pass		
Over Frequency	52 Hz	0.5 s	> OF		52.2 Hz	0.45 s	No Trip	Pass		
Inside Normal band	-----	-----	> UF Stage 1		47.7 Hz	30 s	No Trip	Pass		
Stage 1 Under Frequency	47.5 Hz	20 s	< UF Stage 1		47.3 Hz	19.5 s	No Trip	Pass		
Stage 2 Under Frequency	47 Hz	0.5 s	< UF Stage 2		46.8 Hz	0.45 s	No Trip	Pass		
Over frequency test - Frequency shall be stepped from 51.8 Hz to the test frequency and held for the test duration and then stepped back to 51.8 Hz.										


Engineering Recommendation G99 Form A2-4

Type A Power Generating Modules
Issue 1 Amendment 5 2019

Under frequency test - Frequency shall be stepped from 47.7 Hz to the test frequency and held for the test duration and then stepped back to 47.7 Hz.									
Additional Comments / Observations:									
Details of Loss of Mains Protection.									
Manufacturer	Manufacturer's type	Date of Installation	Settings	Other information					
Loss-of-Mains (LOM) Protection Tests.									
The Generator shall demonstrate compliance with this EREC 1 Amendment 5 of the G99 in respect of LOM Protection by either providing the DNO with appropriate Manufacturers' Information, Type Test or by undertaking the following tests on site									
Calibration and Accuracy Tests.									
Ramp in range 49.0-51.0 Hz	Pickup ($\pm 0.025 \text{ Hzs}^{-1}$)				Relay Operating Time RoCoF= $\pm 0.10 \text{ Hzs}^{-1}$ above setting				
Setting = 1.0 Hzs^{-1}	Lower Limit	Measured Value	Upper Limit	Result	Test Condition	Lower Limit	Measured Value	Upper Limit	Result
Increasing Frequency	0.975	1.01	1.025	Pass	1.10 Hzs^{-1}	>0.5 s	0.780	<1.0 s	Pass
Reducing Frequency	0.975	0.975	1.025	Pass	1.10 Hzs^{-1}	>0.5 s	0.653	<1.0 s	Pass
Ramp in range 48.5-51.5 Hz	Pickup ($\pm 0.025 \text{ Hzs}^{-1}$)				Relay Operating Time RoCoF= $\pm 0.10 \text{ Hzs}^{-1}$ above setting				
Setting = 1.0 Hzs^{-1}	Lower Limit	Measured Value	Upper Limit	Result	Test Condition	Lower Limit	Measured Value	Upper Limit	Result
Increasing Frequency	0.975	1.019	1.025	Pass	3.00 Hzs^{-1}	>0.5 s	0.693	<1.0 s	Pass
Reducing Frequency	0.975	1.023	1.025	Pass	3.00 Hzs^{-1}	>0.5 s	0.678	<1.0 s	Pass
Stability Tests.									
Ramp in range 49.0-51.0 Hz	Test Condition		Test frequency ramp		Test Duration	Confirm No Trip		Result	
Inside Normal band	< RoCoF (increasing f)		$+0.95 \text{ Hzs}^{-1}$		2.1 s	No Trip		Pass	
Inside Normal band	< RoCoF (reducing f)		-0.95 Hzs^{-1}		2.1 s	No Trip		Pass	
Ramp as Shown									

Engineering Recommendation G99 Form A2-4

Type A Power Generating Modules
Issue 1 Amendment 5 2019

Inside Normal band	< RoCoF (increasing f)	+1.20 Hzs ⁻¹ Ramp between 49.80Hz and 50.34Hz	0.45s	No Trip	Pass
Inside Normal band	< RoCoF (reducing f)	-1.20 Hzs ⁻¹ Ramp between 50.30Hz and 49.76Hz	0.45s	No Trip	Pass
Additional Comments / Observations:					
LoM Protection - Stability test.					
	Start Frequency	Change	Confirm no trip		
Positive Vector Shift	49.5 Hz	+50 degrees	No Trip		
Negative Vector Shift	50.5 Hz	- 50 degrees	No Trip		
Wiring functional tests:					
If required by para 15.2.1, confirm that wiring functional tests have been carried out in accordance with the instructions below			N/A		
Where components of a Power Generating Module are separately Type Tested and assembled into a Power Generating Module, if the connections are made via loose wiring, rather than specifically designed error-proof connectors, then it will be necessary to prove the functionality of the components that rely on the connections that have been made by the loose wiring. As an example, consider a Type Tested alternator complete with its control systems etc. It needs to be connected to a Type Tested Interface Protection unit. In this case there are only three voltage connections to make, and one tripping circuit. The on-site checks need to confirm that the Interface Protection sees the correct three phase voltages and that the tripping circuit is operative. It is not necessary to inject the Interface Protection etc to prove this. Simple functional checks are all that are required. Test schedule: • With Generating Unit running and energised, confirm L1, L2, L3 voltages on Generating Unit and on Interface Protection. • Disconnect one phase of the control wiring at the Generating Unit. Confirm received voltages at the Interface Protection have one phase missing. • Repeat for other phases. • Confirm a trip on the Interface Protection trips the Generating Unit.					
					

Engineering Recommendation G99 Form A2-4

Type A Power Generating Modules
Issue 1 Amendment 5 2019



Insert here any additional tests which have been carried out (as identified as being required by Form A2-1, A2-2 or A2-3)